BUILDING INSPECTION REPORT

Building: Government Office Complex, New Delhi

1. Executive Summary

This report documents structural defects observed during the annual inspection.

2. Defects Observed

Spalling was observed on ground floor RCC columns due to corrosion of reinforcement.

Honeycombing detected in beam B-4 at second floor level.

Water seepage noted in basement slab caused by poor waterproofing.

Efflorescence visible on exterior masonry walls indicating water ingress.

3. Repair Recommendations

Apply concrete jacketing to corroded columns as per CPWD Handbook Section 4.3.

Carry out epoxy injection for honeycombing repair per IS 456.

Apply waterproofing membrane to basement slab per CPWD Maintenance Manual.